


PROGRESS REPORT

Aira Development
As of June 15, 2019

1. PROGRESS PERCENTAGE

We have acquired a total of 32.44% overall progress percentage for the completion of concrete casting in tower A and tower B of third floor slab as of 15th of June 2019. Third floor columns shuttering and reinforcement works is on progress and scheduled to be casted by the end of May. See annex 1.0 for the summary of actual project schedule.



Slab casted in third floor level

2. PROGRESS PHOTO



Aira Condominium

Work Activity:

Second floor columns formworks alignment works.

16.05.2019



Aira Condominium

Work Activity:
Second floor columns
concreting works.

16.05.2019



Aira Condominium

Work Activity:
Third floor
formworks support.

20.05.2019



Aira Condominium

Work Activity:
Third floor beam
reinforcement.

22.05.2019



Aira Condominium

Work Activity:
First floor
deshuttering works.

25.05.2019



Aira Condominium

Work Activity:
Third floor slab
reinforcement works.

30.05.2019



Aira Condominium

Work Activity:
Third floor slab
concrete works.

10.06.2019